

BURRO CANYON UNIT #1

2030' FSL & 2100' FEL of Section 2, T-21S, R-20-E,
Otero County, New Mexico.

Date	T.D.	
4/22/78	675'	Drlg. 675' (18' in 8 hrs.) Lime. (DSS 110).
4/23/78	692'	Drlg. 692' (17' in 8 hrs.) Lime. (DSS 111).
4/24/78	711'	Drlg. 711' (19' in 8 hrs.) Lime. (DSS 112).
4/25/78	730'	Drlg. 730' (19' in 8 hrs.) Lime. (DSS 113).
4/26/78	744'	Drlg. 744' (14' in 8 hrs.) Lime. (DSS 114).
4/27/78	760'	Drlg. 760' (16' in 8 hrs.) Lime. (DSS 115).
4/28/78	780'	Drlg. 780' (20' in 8 hrs.) Lime. (DSS 116).
4/29/78	795'	Drlg. 795' (15' in 8 hrs.) Lime & Gravel (DSS 117).
4/30/78	786'	Drlg. 786'. Hole caved in 15' to 780'. Made 6' in 8 hrs. (DSS 118).
5/1/78	790'	Drlg. 790'. Hole caved in 5' to 781'. Made 9' in 8 hrs. (DSS 119).
5/2/78	790'	TD 790'. Shut down due to weather. (DSS 120).
5/3/78	790'	TD 790'. Shut Down due to weather. (DSS 121).
5/4/78	798'	Drlg. 798' (8' in 8 hrs.) Lime. (DSS 123).
5/5/78	807'	Drlg. 807' (9' in 8 hrs.) Lime. (DSS 124).
5/6/78	822'	Drlg. 822' (15' in 8 hrs.) Lime. (DSS 125).
5/7/78	840'	Drlg. 840' (18' in 8 hrs.) Lime. (DSS 126).
5/8/78	857'	Drlg. 857' (17' in 8 hrs.) Lime. (DSS 127).
5/9/78	874'	Drlg. 874' (17' in 8 hrs.) Lime. (DSS 128).
5/10/78	874'	TD 874', Lime. Shut down to replace sand line. (DSS 128).
5/11/78	891'	TD 891' (17' in 8 hrs.) Lime. (DSS 129).
5/12/78	907'	TD 907' (16' in 8 hrs.) Lime. (DSS 130).
5/13/78	920'	Drlg. 920' (12' in 8 hrs.) Lime. (DSS 131).
5/14/78	932'	Drlg. 932' (12' in 8 hrs.) Lime. (DSS 132).
5/15/78	945'	Drlg. 945' (13' in 8 hrs.) Lime. (DSS 133).