

BURRO CANYON UNIT #1
2030' FSL & 2100' FEL of Section 2, T-21S, R-20-E,
Otero County, New Mexico.

Date	T.D.	
5/16/78	940'	Drlg. 940' (10' in 8 hrs) Fill. Hole caved in 15' to 930'. drilling out. (DSS 134)
5/17/78	945'	Drlg. 945' (5' in 4 hrs) Lime. (DSS 135)
5/18/78	955'	Drlg. 955' (10' in 8 hrs) Lime. (DSS 136)
5/19/78	968'	Drlg. 965' (13' in hrs) Lime. (DSS 137)
5/20/78	973'	Drlg. 973' (5' in 4 hrs) Lime. (DSS 138)
5/21/78	980'	Drlg. 980' (7' in 4 hrs) Lime. Shut down 4 hours to repair drlg. line (DSS 139).
5/22/78	980'	Drlg. 980', Lime. Shut down due to weather. (DSS 140)
5/23/78	987'	Drlg. 987' (7' in 6 hrs) Lime. (DSS 140)
5/24/78	997'	Drlg. 997' (10' in 8 hrs) Lime. (DSS 141)
5/25/78	1015	Drlg. 1015' (18' in 8 hrs) Lime. (DSS 142)
5/26/78	1035'	Drlg. 1035' (20' in 8 hrs) Lime. (DSS 143)
5/27/78	1055	Drlg. 1055' (20' in 8 hrs) Lime. (DSS 144)
5/28/78	1074'	Drlg. 1074' (19' in 8 hrs) Lime. (DSS 145)
5/29/78	1095'	Drlg. 1095' (21' in 8 hrs) Lime. (DSS 146)
5/30/78	1115'	Drlg. 1115' (20' in 8 hrs) Lime. (DSS 147)
5/31/78	1135	Drlg. 1135' (20' in 8 hrs) Lime. (DSS 148)
6/1/78	1155	Drlg. 1155' (20' in 8 hrs) Lime. (DSS 149)
6/2/78	1175	Drlg. 1175' (20' in 8 hrs) Lime. (DSS 150)