

RECEIVED

25-15-27

Read & Stevens, Inc.

MAR 11 1981

#5 Harris Federal /
Page 2

O. I. S.
ARLINGTON, VA

3-4-81 4720'. Drlg. 530' Prog. Dev. 4500' 1'. Mud 8.4 #/gal. Vis. 28.

3-5-81 11 days. 5000'. Lm. Drlg. Prog. 280' in 15 hrs. Yel jacket @ 4768', strap w/steel line, meas ok. Cut drlg. line. Trip for #5 bit. Dev. @ 4768' 1' Mud 8.9 #/gal. Vis 28 CL 60,000.

3-6-81 12 days. 5322' drlg. Lm & Sh. 322' Prog. in 18hrs. Dev 5265' 1'. Mud 8.9 #/gal. Vis 28. kcl 3.5%.

3-7-81 13 days. 5735' drlg. lm & sh. 413' prog. 24hrs. mud 8.9#/gal. Vis 28. 2.9% KCL.

3-8-81 14 days. 6145' drlg. lm & sh. 419' prog. 24hrs. mud 8.8#/gal. Vis 28. 3.4% KCL. Dev. 5751' 1 1/4'.

3-9-81 15 days. 6398' drlg. lm & sh. 244' prog. 22hrs. mud 8.8 #/gal. Vis. 28. 3.4% KCL. 6245' 3'. 6339' 3'.

3-10-81 TD 6567'. drlg. lm & sh. 169' prog. 15 3/4 hrs. made bit trip for bit #7. mud 8.7 #/gal. vis 28. 2.7% kcl. dev. 6431 2 3/4 degree, 6555' 2 3/4 degree.