

N.M.O.C.D. COPY

RECEIVED

AUG 31 1981

O. C. D.

ARTESIA, OFFICE

DRILL STEM TESTS

Yates Petroleum Corporation
Buffalo Valley "QL" Federal, No. 1 - NM-26635
1980 FSL & 1980 FWL, Section 3-T15S-R28E
Chaves County, New Mexico

DST #1 - 8638-8850'. Preflow 30 minutes. Shut in pressure 60 minutes. Final flow 60 minutes. Final shut in pressure 120 minutes. Unseat packer and hook and pull up hole. Set hook and packers and DST at 7658-7870'. Preflow 60 minutes. ISIP 60 minutes, FFP 120 minutes, FSIP 120 minutes. No pressure, no gas to surface on straddle test #1 and #2. No oil show. Trip out with straddle tool, recovered 1400' drilling mud, no oil, no gas.