

COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION
JUN 9 1971

O. D. D.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	State <input type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.		

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	7. Unit Agreement Name
2. Name of Operator Tales Petroleum Corporation	8. Name of Lease Name Ingram Jackson JV
3. Address of Operator 207 South 4th Street - Artesia, New Mexico 88210	9. Well No. 3
4. Location of Well UNIT LETTER <u>B</u> , <u>990</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>East</u> LINE, SECTION <u>27</u> TOWNSHIP <u>17S</u> RANGE <u>25E</u> NMPM.	10. Field and Pool, or Wildcat Cagle Creek S.A.
15. Elevation (Show whether DF, RT, GR, etc.) 3520' GR	12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-24-71 - Spudded 3:30 PM 5-24-71.

Drilled a 13 3/4" hole to 250' and ran 237' of 10 3/4" 32# J-55 casing and 1-Shoe set at 250' with 80 sacks of Inco 4% CaCl. Cement circulated. PD 9:15 AM 5-25-71. WOC 8 hrs, drilled out plug, reduced hole to 9 7/8" and resumed drilling. TD 1166'. Ran 26 jts (1153') of 7" 26# N-80 casing and 1-Shoe set at 1166' with 350 sacks Inco Neat 2% CaCl. Centralizers at 1031, 852 and 718'. Cement circulated. PD 8:45 AM 5-26-71. WOC 18 hrs. Tested casing to 500#. Held OK. Drilled plug and tested casing shoe to 450#. Held OK. Reduced hole to 6 1/8" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Edna M. [Signature] TITLE Engineer DATE 6-9-71

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE JUN 10 1971

CONDITIONS OF APPROVAL, IF ANY: