

NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 2900#.

---

A delay was observed to operation of blowout control equipment at the conclusion of testing - unable to retain closing pressure on rams (corrected as needed). Closures were made using closing unit pump only to the observed pressure of 2500# for test to ram type bops. Accumulators depleted at end of test. Control valves operated as indicated on closing unit manifold at end of test. Bop extentions were not hooked up. No test desired to top of casing using packer, nor to lower kelly cock.

YELLOW JACKET TOOLS AND SERVICES, INC.

ODESSA, TEXAS

Test made by Dennie Cypert *Dennie Cypert*