

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103 ³
Supersedes Old
C-102 and C-103
Effective 1-1-65

AUG 5 1974

O. C. C.

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-2071	
7. Unit Agreement Name	
8. Farm or Lease Name	
N. G. Phillips State	
9. Well No.	
11	
10. Field and Pool, or Wildcat	
E. Empire-Vates-SR	
12. County	
Eddy	

SUNDRY NOTICES AND REPORTS ON WELLS, ARTESIA, OFFICE
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. Name of Operator
John R. Gray

3. Address of Operator
P. O. Box 304, Artesia, N. M. 88210

4. Location of Well
UNIT LETTER E-, 2310 FEET FROM THE North LINE AND 330 FEET FROM THE West LINE, SECTION 27 TOWNSHIP 17S RANGE 28E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)
3672' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	
		OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

July 1, 1974 - Spudded in 8:00 AM

July 15, 1974 - Ran 7" casing to 492', couldn't shut off water. Cemented with 35 sacks cement, didn't shut off water; cemented second time with 50 sacks and shut off approximately 3/4 water. Drilled on to 813', knocked off 7", leaving two joints (appx. 63') in hole. Pulled 7" (410') and ran 809' new 4 1/2", 10 1/2 lb. pipe. PSTD 798".

July 30, 1974 - Cemented with 250 sacks cement (1-1 Poz "C", 2% Gel & 5# salt). Cement came to within 97' of surface. Cemented on to surface with 8 yds. Ready-Mix cement.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Alvin Goodson TITLE Agent DATE 8-2-74

APPROVED BY W. A. Gussert TITLE OIL AND GAS INSPECTOR DATE AUG 6 1974

CONDITIONS OF APPROVAL, IF ANY: