

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND	FILE
OPER	OR

**RECEIVED**  
NEW MEXICO OIL CONSERVATION COMMISSION

JUL 23 1975

**O. C. C.**  
**ARTESIA, OFFICE**

Form C-101  
Supersedes Old  
C-102 and C-101  
Effective 1-1-69

10. Indicate type of well Oil <input type="checkbox"/> Gas <input checked="" type="checkbox"/> Other <input type="checkbox"/>
11. Well No. (SEE RULE 1103)
12. County Eddy
13. Field Und West Atoka Morrow
14. Well No. 1
15. Name of Lease Haldeman "EN" Com.
16. Unit Agreement No.

**SUNDRY NOTICES AND REPORTS ON WELLS**

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) ON SUCH PROPOSALS.)

Oil  GAS WELL  OTHER

Name of Operator

Yates Petroleum Corporation ✓

3. Address of Operator

207 South 4th Street - Artesia, NM 88210

4. Location of Well

UNIT LETTER 2 1980 FEET FROM THE North LINE AND 660 FEET FROM  
THE West LINE, SECTION 31 TOWNSHIP 17S RANGE 26E N.M.P.M.

15. Elevation (Show whether DF, RT, GP, etc.)

3434 GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK   
TEMPORARILY ABANDON   
PULL OR ALTER CASING

PLUG AND ABANDON   
CHANGE PLANS

OTHER

SUBSEQUENT REPORT OF:

REMEDIAL WORK   
COMMENCE DRILLING OPNS.   
CASING TEST AND CEMENT JOBS   
OTHER

TESTING   
PLUG BACK ABANDONMENT

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated work) SEE RULE 1103.

Spudded a 17½" hole at 7:00 P. M. 7-12-75.  
TD 370'. Ran 9 joints of 12-3/4" 34# J-55 casing (370') set at 369' KB. Cemented w/250 sacks of Class "C" 4% CaCl. PD 1:30 P.M. 7-13-75. Cement circulated. WOC 12 hours, cut off landing joint, nipped up flow nipple, drilled cement and reduced hole to 12" and resumed drilling.

TD 1280'. Ran 33 joints of 8-5/8" 24# K-55 new casing (1285') set at 1280' KB. Centralizers at 1225 and 651', basket at 692'. Cemented w/400 sacks of Incor Mix and 250 sacks of Class "C" 2% CaCl. PD 2:10 A.M. 7-15-75. Cement did not circulate. WOC 6 hours and ran 1" tubing and tagged cement at 378' KB, circulated hole w/250 sacks of Class "C" 4% CaCl and cement circulated. JC at 10:00 A.M. 7-15-75. WOC 18 hours, cut off landing joint and nipped up, installed BOP's and tested to 1500#. OK. Drilled cement and tested shoe to 600#. OK. Reduced hole to 7-7/8" and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie M. Halyard

TITLE Engineer

7-22-75

APPROVED BY W. A. Gresset

TITLE SUPERVISOR, DISTRICT II

DATE JUL 24 1975

CONDITIONS OF APPROVAL, IF ANY: