

N. M. O. C. C. COPY  
UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIP  
(Other instructions  
reverse side)TE\*  
re-Copy to SF  
Form approved,  
Budget Bureau No. 42 R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0219603

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal "BZ" Com

9. WELL NO.

16

10. FIELD AND POOL, OR WILDCAT

Undesignated

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 28-17S-25E

Unit H NMPM

12. COUNTY OR PARISH

Eddy

13. STATE

NM

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT-" for such proposals.)1. OIL ☐ GAS ☒ OTHER ☐  
WELL WELL

2. NAME OF OPERATOR

Yates Petroleum Corporation

3. ADDRESS OF OPERATOR

207 South 4th Street - Artesia, NM 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

1980' FNL &amp; 660' FEL of Section 28-17S-25E

RECEIVED

14. PERMIT NO.

OCT 28 1976

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3550' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

O. C. C.

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

ARTESIA, OFFICE

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON\*

SHOOTING OR ACIDIZING

ABANDONMENT\*

REPAIR WELL

CHANGE PLANS

(Other) Spud

(Other)

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.)\*

9-29-76 - Spudded a 17½" hole at 5:30 PM 9-29-76.

TD 270' - Ran 7 joints of 13-3/8" 48# (270') of casing set at 270'.

Cemented by Halliburton w/250 sacks of Class C 4% CaCl. PD 3:30 AM 9-30-76.

Cement circulated. WOC 12 hours, reduced hole to 12¼", drilled plug and  
resumed drilling.

TD 1170' - Ran 29 joints of 8-5/8" 24# J-55 ST&C (1170.09') of casing set  
at 1170' KB. Centralizers at 1130 and 766', basket at 726'. Cemented w/350  
sacks of Halli-Lite followed w/150 sacks Class C 2% CaCl. PD 3:30 AM 10-2-76  
Cement did not circulate. WOC 6 hrs & ran Temp. Survey, found top of cement  
at 920'. Ran 1" to 756' w/1" at 756' spotted 25 sx of Class C 4% CaCl. PD  
5:15 PM 10-2-76. WOC 2½ hrs. tagged top of cement at 647'. W/1" at 630'  
spotted 50 sx of Class C 4% CaCl. PD 8:15 PM 10-2-76. WOC 2½ hrs. tagged  
top of cement at 567' w/1" at 546', spotted 50 sacks of Class C 4% CaCl.  
PD 11:30 PM 10-2-76. WOC 2½ hrs. tagged top of cement at 399', w/1" at 378',  
spotted 50 sacks of Class C 4% CaCl PD 2:45 AM 10-3-76. WOC 2½ hrs, tagged  
top of cement at 357' w/1" at 357' spotted 50 sx of Class C 4% CaCl. PD  
6:15 AM 10-3-76. WOC 2½ hrs, tagged top of cement at 347', spotted 100 sx  
Class C 4% CaCl. PD 9:45 AM, 10-3-76. WOC 2½ hrs, tagged top of cmt at 326'  
w/1" at 315', spotted 50 sacks of Class C 4% CaCl. PD 1:15 PM 10-3-76.

18. I hereby certify that the foregoing is true and correct

(Cont'd attached page)

SIGNED

*Christine Johnson*

TITLE

Geol. Secty

DATE

10-20-76

(This space for Federal or State office use)

APPROVED BY

*Joe D. Lara*

TITLE

Geol. ENGINEER

DATE

OCT 27 1976

CONDITIONS OF APPROVAL, IF ANY:

Yates Pet. Corp  
Federal "BZ Com #1 ( NM 0219603)  
Section 28-17S-25E - Unit H  
Eddy Co., NM

Cont'd

WOC 2½ hrs, tagged top of cement at 299', w/1" at 294', spotted 50 sacks of Class C 4% CaCl. PD 4:30 PM 10-3-76. WOC 2½ hrs, tagged cement at 287' w/1" at 273', spotted 50 sacks of Class C 4% CaCl. PD 8:10 PM 10-3-76. WOC 2½ hrs, tagged top of cement at 284', w/1" at 252' spotted 50 sacks of Class C 4% CaCl. PD 11:45 PM 10-3-76. WOC 2½ hrs, tagged top of cement at 156', w/1" at 126', spotted 50 sacks of Class C 4% CaCl. PD 3:10 AM 10-4-76. Cement circulated. WOC 18 hours, nipples up and tested to 1000#. OK. Reduced hole to 7-7/8", drilled plug and tested to 600#. OK. Resumed drilling.

RECEIVED

OCT 28 1976

O. C. C.  
ARTESIA, OFFICE