

OIL COMPANY

RECEIVED BY

DEC 21 1983

O. C. D.
ARTESIA, OFFICEForm 1-103
Revised 10-1-83

Injection Well

Yates Petroleum Corporation ✓

207 South 4th St., Artesia, NM 88210

K

1980

South

1330

West

23

17S

25E

3505' GR

Gissler AV

41

Eagle Creek SA

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Action
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:PLUG AND ABANDON ☐CHANGE PLUG ☐REMERID WORK ☐COMMITTEE DRILLING OPER. ☒CULING TEST AND CEMENT JOB ☒OTHER ☐ALTERING CASING ☐PLUG AND ABANDONMENT ☐

This is a statement of completion of operations (clearly state all pertinent details, and give pertinent dates, including estimate of date of starting any proposed work) per Rule 1103.

Spudded 17-1/2" hole 12:00 Noon 12-13-83. Ran 8 jts of 13-3/8" 54.5# J-55 casing set 315'. 1-Texas Pattern notched guide shoe set 315'. Insert float set 275'. Cemented w/325 sx Class C 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hrs. PD 1:00 AM 12-14-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 25 sx. Drilled out 1:00 PM 12-14-83. WOC 12 hrs. Cut off and welded on flow nipple. Tested casing to 1000 psi for 30 minutes, OK. Reduced hole to 12-1/4". Drilled plug and resumed drilling. Ran 27 jts 9-5/8" 36# J-55 casing set 1170'. 1-Texas Pattern notched guide shoe set 1170'. Insert float set 1127'. Cemented w/300 sx Pacesetter Lite, 3#/sx Hiseal, 3% CaCl₂. Tailed in w/200 sx Class C 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hrs. PD 10:15 AM 12-16-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement did not circulate. WOC 6 hrs. Ran Temperature Survey and found top of cement - 890'. Ran 1". Tagged cement 426'. Spotted 100 sx Class C 4 % CaCl₂. PD 6:15 PM 12-16-83. WOC 2 hrs. Ran 1". Tagged cement 426'. Spotted 50 sx Class C 4% CaCl₂. PD 9:00 PM 12-16-83. WOC 2 hrs. Ran 1". Tagged cement 341'. Spotted 50 sx Class C 4% CaCl₂. PD 11:30 PM 12-16-83. WOC 2 hrs. Ran 1". Tagged cement 158'. Spotted 50 sx Class C 4% CaCl₂. PD 1:45 AM 12-17-83. WOC. Cement circulated 15 sx. WOC. Drilled out 9:30 AM 12-17-83. WOC 23 hrs and 15 minutes. NU and tested to 1000 psi for 30 minutes, OK. Reduced hole to 8-3/4". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. Clements TITLE Production SupervisorDATE 12-20-83APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:Original Signed By
Leslie A. Clements
Supervisor District IIDATE DEC 21 1983