

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved,
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-046119-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Renee Fed.

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

High Lonesome - Queen

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 20-T16S-R29E

12. COUNTY OR PARISH

Eddy

13. STATE

NM

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

McClellan Oil Corporation ✓ O. C. D.

3. ADDRESS OF OPERATOR

P.O. Drawer 730, Roswell, NM 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

330' FWL & 330' FNL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3636' G.L.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Cement & Casing

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

9/12/85: Moved in Salazar Rig #13. Spud with 12-1/4" bit.

9/13/85: Drilled to 305'. Ran 300' of 8-5/8", 23 lb/ft casing. Cemented with 250 sx Class C with 2% CaCl₂. Circulated 25 sx. Plug down at 10:30 pm. 9/12/85 WOC. NU BOP's. Test to 1000 psi.

9/14/85: Drilled out with 7-7/8" bit.

9/16/85. TD at 1850'. Layed down drill pipe. No open hole logs run.

9/17/85: Ran 1840' of 5-1/2", 14 lb/ft used casing (33' shoe jt). Cemented with 500 gal. Mud Flush, 150 sx Howco Lite with 8 lb/sx salt, 1/4 lb/sx Flocele, and 200 sx Class C with 6 lb/sx salt, .2% CFR-3. Plug down at 3:30 pm 9/16/85. Released rig at 5:30 pm 9/16/85.

18. I hereby certify that the foregoing is true and correct

SIGNED

Paul K. Kagle

TITLE Operations Manager

DATE 9/17/85

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

SEP 23 1985

*See Instructions on Reverse Side

CARLSBAD, NEW MEXICO