

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-015-30623

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
VA-1574

7. Lease Name or Unit Agreement Name
Lucky Wolf ATB State Com

8. Well No.
1

9. Pool name or Wildcat
Crow Flats Morrow

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:
OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. Name of Operator
YATES PETROLEUM CORPORATION

3. Address of Operator
105 South 4th St., Artesia, NM 88210

4. Well Location
Unit Letter I : 1650 Feet From The South Line and 660 Feet From The East Line
Section 32 Township 16S Range 27E NMPM Eddy County

10. Elevation (Show whether DF, RKB, RT, GR, etc.)
3394' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Spud, conductor, resume drilling, surface casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 20" hole with rat hole machine at 11:00 AM 9-26-2000. Drilled to 40'. Set 40' of 16" conductor pipe. Cemented to surface. NOTE: Notified Mike Stubblefield w/OCD-Artesia of spud. Resumed drilling a 12-1/4" hole with rotary tools at 9:00 PM 9-27-2000. NOTE: Notified Rose w/OCD-Artesia answering service.

TD 1314'. Ran 32 joints of 8-5/8" 24# J-55 ST&C (1317.96') of casing set at 1314'. 1-Texas Pattern notched guide shoe set at 1314'. Float collar set at 1272'. Cemented with 420 sacks Poz C (65-35-6) (yield 1.9, weight 12.66). Tailed in with 200 sacks Premium and 2% CaCl2 (yield 1.32, weight 14.8). PD 3:15 PM 9-29-2000. Bumped plug to 805 psi OK. Circulated 155 sacks. WOC. Nippled up and tested to 3000 psi for 30 minutes, OK. Drilled out at 10:45 AM 9-30-2000. WOC 19 hours and 30 minutes. Reduced hole to 7-7/8". Resumed drilling. NOTE: Notified Mike w/OCD-Artesia of casing and cement.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE Jan. 30, 2001
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY Jim W. Green TITLE District Supervisor DATE MAR - 8 2001
CONDITIONS OF APPROVAL, IF ANY: