



7/25/2000

RIO OCHO STATE 26 #1

RIO OCHO STATE 26 #1

API No: 0
 Loc: SEC 26-17S-28E
 Cnty/St: EDDY NM
 Est. WI: 0 % Est. RI: 0 %
 Ground Elev:
 KB Elevation:
 Contractor: UTI RIG 166
 Mud Co: LONE STAR
 Operator:
 TO DRILL & EQUIP AN 10,900' MORROW TEST.

Property No: 5304 001

AFE Number: 3378

AFE Type: DRILLING AND COMPL
 AFE DHC: \$541,700
 AFE CWC: \$839,050
 Spud Date: 07/19/2000
 Unofficial Cmpl: 00/00/0000
 1st Oil Sales: 00/00/0000
 1st Gas Sales: 00/00/0000

7/25/2000 Days- 6; Depth- 1949; FTG- 324; DRILLING; Anhy, Dolo;
 DRILLING; MW- 10; Vis- 28; pH- 9.5; Chls- 183; Calc- 3000;
 Liner- 6; Stroke- 8; SPM- 101; Press- 1150; GPM- 300; DEV- 2
 deg @ 1785; Bit#- 2; SN- K20DM; Size- 12 1/4(RT); Mfg- HTC;
 Type- ATJ-33C; Jets- 12/12/12; In- 403; Ftg- 1546; Hrs- 83
 1/4; Ft/Hr- 18.570; WOB- 48; RPM- 62/70; BHA(ft)- 615.61; 1
 Bit, S/S, 1-8" DC, RMR, 8-8" DCs= 284; 5 1/2 hrs-drill from
 1625'-1732' (107'). 1/4 hr-Service rig. 6 1/2 hrs-drill
 from 1732'-1827' (95'). 1/4 hr-WLS @ 1785' = 2 deg, (WT 48;
 62 RPM; increase RPM. 11 1/2 hrs-drill from 1827'-1949'
 (122').

DMC-\$ 352 TMC-\$ 1,601 TDC-\$ 7,892 CWC-\$ 108,443 CMIC- MH