



8/8/2000

RIO OCHO STATE 26 1

RIO OCHO STATE 26 1

Property No: 5304 001

API No: 0

AFE Number: 3378

Loc: SEC 26-17S-28E

Cnty/St: EDDY NM

AFE Type: DRILLING AND COMPL

Est. WI: 48.694 % Est. RI: 42.607 %

AFE DHC: \$541,700

Ground Elev:

AFE CWC: \$839,050

KB Elevation:

Spud Date: 07/19/2000

Contractor: UTI RIG 166

Unofficial Cmpl: 00/00/0000

Mud Co: NOVA

1st Oil Sales: 00/00/0000

Operator: LOUIS DREYFUS NATURAL GAS CORP

1st Gas Sales: 00/00/0000

TO DRILL & EQUIP AN 10,900' MORROW TEST.

8/8/2000 Days- 20; Depth- 7264; FTG- 234; DRILLING - TOP WOLFCAMP
7140; Limestone; DRILLING; MW- 8.6; Vis- 28; pH- 9.5+; Chls-
28K; Calc- 1600; Liner- 6; Stroke- 8; SPM- 99; Press- 1400;
GPM- 294; DEV- 1 deg 30' @ 7162; Bit#- 6; SN- LY-2540; Size-
7 7/8; Mfg- STC; Type- F-47H; Jets- 14/14/B; In- 6552; Ftg-
712; Hrs- 34; Ft/Hr- 20.941; WOB- 48/55; RPM- 62; BHA(ft)-
982.04; Bit, Tri-C, SS, 1-6" DC, IB, 31-6" DCs = 982.04'; 4 3/4
hrs-Drill from 7030'-7144' (114'). 1/4 hr-Service rig. 4 hrs-
Drill from 7144-7207' (63'). 10 3/4 hrs-While running survey
left tool in hole, TOH to retrieve survey instrument, TIH to
drill, wash 42' to TD, 10' of soft fill, Totco = 1 deg 30' @
7162'. 4 1/4 hrs-Drill from 7207'-7264' (54'). Wolfcamp @
7140'. Background 10/15, Connection 23, Trip 758.

DMC-\$ 168 TMC-\$ 2,321 TDC-\$ 8,503 CWC-\$ 287,050 CMIC- MH