



8/17/2000

RIO OCHO STATE 26 1

RIO OCHO STATE 26 1

Property No: 5304 001

API No: 0

AFE Number: 3378

Loc: SEC 26-17S-28E

Cnty/St: EDDY NM

AFE Type: DRILLING AND COMPL

Est. WI: 48.694 % Est. RI: 42.607 %

AFE DHC: \$541,700

Ground Elev:

AFE CWC: \$839,050

KB Elevation:

Spud Date: 07/19/2000

Contractor: UTI RIG 166

Unofficial Cmpl: 00/00/0000

Mud Co: NOVA

1st Oil Sales: 00/00/0000

Operator: LOUIS DREYFUS NATURAL GAS CORP

1st Gas Sales: 00/00/0000

TO DRILL & EQUIP AN 10,900' MORROW TEST.

8/17/2000 Days- 29; Depth- 10525; FTG- 440; DRILLING; 30% LM, 40% Sand, 30% SH; DRILLING; MW- 9.1+; Vis- 30; PV/YP- 2/3; pH- 9.5+; WL- 7.6; Cake- film; Sand- trace; Solids- 1.9; Chls- 52K; Calc- 1600; Liner- 6; Stroke- 8; SPM- 99; Press- 1560; GPM- 294; DEV- 1 deg 30' @ 10070; Bit#- 8; SN- LY5098; Size- 7 7/8; Mig- STC; Type- F47H; Jets- 13/14/B; In- 10096; Ftg- 429; Hrs- 32 3/4; Ft/Hr- 13.099; WOB- 48/55; RPM- 62; BHA(ft)- 977.69; Bit, JB, BS, 2-6"DCs, IB, 31-6" DCs = 977.69'; 6 hrs-Drill from 10,200-10,281' (81'). 1/4 hr-Service rig. 17 3/4 hrs-Drill from 10,281-10,525' (244'). Morrow
Clastics in @ 10,180'. Slight break 10,330-10,360 (3min/ft-2min/ft) gas up to 360 units, less than 10% coarse gr sand. Background 12/23, connection 35/70.

DMC-\$ 15 TMC-\$ 8,581 TDC-\$ 8,000 CWC-\$ 384,438 CMIC- MH