

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED
 NEW MEXICO OIL CONSERVATION COMMISSION
 DEC 15 1976

Form C-103
 Supersedes Old
 C-102 and C-101
 Effective 1-1-65

O. C. C.
ARTEBIA, OFFICE

5a. Indicate Type of Lease
 State Fee

5. State Oil & Gas Lease No.
E-537-5

7. Unit Agreement Name
EMPIRE SOUTH DEEP UNIT

8. Form of Lease Name
EMPIRE SOUTH DEEP UNIT

9. Well No.
11

10. Field and Pool, or Valued
SOUTH EMPIRE WOLF CAMP

12. County
EDDY

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REFINISH OR PLUG BACK TO A DIFFERENT RESERVOIR.
 USE APPLICATION FOR NEW WELLS AND REFINISHES (C-102), FOR SUCH PROPOSALS.

OIL WELL GAS WELL OTHER

Name of Operator
INOCO PRODUCTION COMPANY

Address of Operator
P.O. DRAWER A, LEVELLAND, TEXAS 79336

Location of Well
 UNIT LETTER **F** **1980** FEET FROM THE **NORTH** LINE AND **2130** FEET FROM
 THE **WEST** LINE, SECTION **32** TOWNSHIP **17-S** RANGE **29-E** NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3595.1 GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
WELL ON ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Reached TD 2915 feet 12-9-76. Ran 8 7/8" 24# casing and set at 2917' with 1225 sacks Trinity hit with 7# salt and 1/4# Flocele per sack, followed by 200 sacks Class C with 2% CaCl. Bump plug with 1300# and plug down 7:45 AM 12-10-76. Circulate 125 sacks. WOC 18 hrs. Test BOP and casing with 1500# 30 min. Test ok. Reduce hole to 7 7/8" and resume drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

BY *Alla V. Hendley* TITLE STAFF ASSISTANT (SG) DATE 12-14-76

2-NMOC-ART
 1-DIV
 BY *W. A. Gressett* TITLE SUPERVISOR, DISTRICT II DATE DEC 16 1976

CONDITIONS OF APPROVAL, IF ANY:
 1-RC