

**UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY**

SUBMIT IN DUPLICATE  
(Other instructions on reverse side)

Form approved.  
Budget Bureau No. 42 R1424

5. LEASE DESIGNATION AND SERIAL

MM-033775

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NONE

7. UNIT AGREEMENT NAME

NONE

8. FARM OR LEASE NAME

L.R. Manning Fed. "E"

9. WELL NO.

19

10. FIELD AND POOL OR WILD CAT

North Benson *Wells - 1*

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 27, T-18-S, R-30-E

12. COUNTY OR PARISH | 13. STATE

Eddy

**SUNDRY NOTICES AND REPORTS ON WELLS**

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL  GAS WELL  OTHER

2. NAME OF OPERATOR TEXACO Inc. ✓

3. ADDRESS OF OPERATOR P. O. Box 728 - Hobbs, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)  
At surface Well located 560' from the West Line, and 990' from the North Line of Section 27, T-18-S, R-30-E, Eddy County, New Mexico.

14. PERMIT NO. Regular

15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3464' (GR)

**16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data**

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON

SHOOTING OR ACIDIZING

ABANDONMENT

REPAIR WELL

CHANGE PLANS

(Other)

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Total Depth - 484'  
Spudded 9 7/8" Hole 2:00 P. M. October 20, 1964

Ran 472' of 7 5/8" O. D. Casing, 15.28 Spiral Weld, NEW, and cemented at 484' with 350 Sx. Incor 4% gel, and 150 Sx. Incor neat, (all with 2% Sx.). Plug at 454'. Cement Circulated. Job complete 1:00 A. M. October 21, 1964.

Tested 7 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 2:00 P. M. to 2:30 P. M. October 22, 1964. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 3:00 P. M. to 3:30 P. M. October 22, 1964. Tested O. K. Job complete 3:30 P. M. October 22, 1964.

**RECEIVED**

OCT 26 1964

O. C. C.  
ARTESIA, OFFICE

18. I hereby certify that the foregoing is true and correct

SIGNED

*H. D. Raymond*  
H. D. Raymond

TITLE

Assistant District Superintendent

DATE

October 25, 1964.

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: