

4/5F

(November 1983)

(Other instructions on reverse side)

DEPARTMENT OF THE INTERIOR

RECEIVED BY BUREAU OF LAND MANAGEMENT

FEB 18 SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL ARTESIA GAS WELLS OFFICE OTHER

2. NAME OF OPERATOR
HONDO DRILLING COMPANY

3. ADDRESS OF OPERATOR
Drawer 2516, Midland, Texas 79702-2516

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface
1,980' FWL and 660' FSL, Unit N, Sec. 29,
T-18-S, R-29-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3,455'

5. LEASE DESIGNATION AND SERIAL NO.
NM 0925 and ~~NY 19606~~

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
Wright Federal ~~Co.~~ *Co.*

9. WELL NO.
#1

10. FIELD AND POOL, OR WILDCAT
North Turkey Track *N. Turkey*

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
Sec. 29, T-18-S, R-29-E

12. COUNTY OR PARISH
Eddy

13. STATE
New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

We propose to test the Morrow Zone, Depth 10,940' to 10,950' in the next 30 days.

Pull 2 3/8" tubing and 5 1/2" Guiberson Production Packer out of hole and set 5 1/2" Elite 17/20 lb. Bridge plug at 11,000'. Cement top of Bridge plug with Dump Bailer. *35' of cement*

Run Van system explosive package, set Guiberson Production Packer at 10,865' and perforate well from 10,940' to 10,950' with 4" O.D. Steel Carrier Gun with 4 shots per foot.

Acidize well with 1,500 gallon 7 1/2% Hydrochloric Acid and Test Well.

I hereby certify that the foregoing is true and correct

SIGNED *[Signature]* TITLE President DATE February 6, 1985

(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE *2-15-85*

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side