

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPlicate
(Other instructions on reverse side)

CATE 30 re

Form approved
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-18292

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Rio Pecos "RS" Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat (Handwritten)

11. SEC., T., R., M., OR BLE. AND SURVEY OR AREA

Unit B
Sec. 21-T18S-R27E

12. COUNTY OR PARISH 13. STATE

Eddy NM

1. OIL WELL GAS WELL OTHER

2. NAME OF OPERATOR

Yates Petroleum Corporation

3. ADDRESS OF OPERATOR

207 S. 4th, Artesia, New Mexico 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

760' FNL and 1980' FEL

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3369.3' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other)

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded a 17-1/2" hole at 8:30 AM 4-11-84. Ran 8 joints of 13-3/8" 54.5# casing set at 342'. 1-Texas Pattern notched guide shoe set at 342'. Insert float set at 304'. Cemented with 350 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hours. PD 11:45 PM 4-12-84. Bumped plug to 750 psi, released pressure and float held okay. Cement circulated 50 sacks. WOC. Drilled out at 11:45 PM 4-12-84. WOC 12 hours. Cut off and welded on flow nipple. Reduced hole to 11". Drilled plug and resumed drilling.

RECEIVED BY
APR 26 1984
O. C. D.
ARTESIA, OFFICE

I hereby certify that the foregoing is true and correct

SIGNED Quanta Goodlett

TITLE Production Supervisor

DATE 4-17-84

space for Federal or State office use)

APPROVED 1

TITLE

ACCEPTED FOR RECORD
DATE

CONDITIONS OF APPROVAL, IF ANY:

APR 24 1984

*See Instructions on Reverse Side