

COPIES RECEIVED	3
TRIBUTION	
FE	1
U.S.G.S.	1
LAND OFFICE	
OPERATOR	1

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

AUG 29 1977

O. C. C.

ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Dorchester Exploration, Inc.	6. Farm or Lease Name Morrison Com
3. Address of Operator 1100 Midland National Bank Tower, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER <u>L</u> 1980 FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>5</u> TOWNSHIP <u>19-S</u> RANGE <u>26-E</u> NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.) 3363.5	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 8:45 AM, 8/18/77. Drilled to 310' and set 13 3/8" 48# H-40 casing @ 310'. Cemented w/300 sacks Class "C" 2% Ca Cl. Cement circulated. WOC 12 hrs and pressure tested to 500# for 30 minutes. No pressure loss. Drilled to 1312 feet and set 8 5/8" 24# casing at 1312 feet. Cemented with 475 sacks HOWCO lite and 150 sacks Class "C" with 2% Ca Cl. Cement did not circulate. Additional cement thru 1" tbg. with 150 sacks Class "C". Cement circulated. WOC 12 hrs. and pressure test to 1800# for 30 minutes. No pressure loss. Drilling ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Joe Bates

TITLE Proration Administrator

DATE 8-26-77

APPROVED BY W. A. Gussitt

TITLE SUPERVISOR, DISTRICT II

DATE AUG 29 1977

CONDITIONS OF APPROVAL, IF ANY: