

N. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

**RECEIVED**  
 NEW MEXICO OIL CONSERVATION COMMISSION  
 JAN 31 1979  
**O. C. C.**  
 ARTESIA, OFFICE

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
1. Name of Operator <b>GULF OIL CORPORATION</b> ✓		5. State Oil & Gas Lease No. <b>L-621</b>
2. Address of Operator <b>P. O. Box 670, Hobbs, New Mexico 88240</b>		7. Unit Agreement Name
3. Location of Well UNIT LETTER <b>G</b> <b>1980</b> FEET FROM THE <b>North</b> LINE AND <b>2180</b> FEET FROM THE <b>East</b> LINE, SECTION <b>36</b> TOWNSHIP <b>19-S</b> RANGE <b>27-E</b> NMPM.		8. Farm or Lease Name <b>Eddy "GM" State Com</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3437.7' GL</b>		9. Well No. <b>2</b>
12. County <b>Eddy</b>		10. Field and Pool, or Wildcat <b>Angell Ranch Morrow</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
 NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
 TEMPORARILY ABANDON ☐  
 PULL OR ALTER CASING ☐  
 OTHER ☐

PLUG AND ABANDON ☐  
 CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
 COMMENCE DRILLING OPNS. ☐  
 CASING TEST AND CEMENT JOB ☒  
 OTHER **Ran Intermediate Casing** ☒  
 ALTERING CASING ☐  
 PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Reached TD (3000') of 12-1/4" hole at 5:45 a.m., 01-28-79. Ran 73 joints and 1 cut joint (2987') of 8-5/8" 24# K-55 8rd ST&C casing. Set @ 3000'. Cemented with 1500 sacks of Lite with 6# Gilsonite & 1/4# Flocele followed by 200 sacks of Class "C" with 2% CaCl<sub>2</sub>. Plug down complete at 4:45 p.m., 01-28-79. Cement circulated. Wait on cement 18 hours.

Tested 8-5/8" 24# casing to 2000# for 30 minutes, 01-29-79; held o.k.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *R. P. Sikes, Jr.* TITLE Area Engineer DATE 01-30-79

APPROVED BY *W. A. Gussitt* TITLE SUPERVISOR, DISTRICT II DATE FEB 1 1979

CONDITIONS OF APPROVAL, IF ANY: