

CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.O.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State  Fee

5. State Oil & Gas Lease No.  
IG-2678

7. Unit Agreement Name

8. Farm or Lease Name  
State

9. Well No.  
#2-Y

10. Field and Pool, or tract  
SHUGART V-SR-Q-G

12. County  
Eddy

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DEEPER ZONE. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

RECEIVED

OIL WELL  GAS WELL  OTHER

AUG 19 1981

Name of Operator  
Cook Oil and Gas Production Co. ✓

Address of Operator  
P.O. Box 159, Roswell, New Mexico 88202-0159

O. C. D.  
ARTESIA, OFFICE

4. Location of Well  
UNIT LETTER P 990 FEET FROM THE East LINE AND 960 FEET FROM  
THE South LINE, SECTION 2 TOWNSHIP 19 S RANGE 31 E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)  
3609.7

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

May 21, 1981 482' 1/4" Dev.  
Rig Up - 7:00 - 3:00  
7:00-9:00 - Rig up  
9:00-11:00 - Wait on water  
11:30-3:00 - Spud 11" hole at 11:30am - Drilling  
3:00-4:00 - Repair stand by pump  
3:00-11:00 - Drilling  
11:00-7:00 - Ran 8 5/8 casing (Double crew until 11:00)

May 22, 1981  
11:00-1:30 - Drilling  
1:30-2:30 - Layed 7" collars  
2:30-5:30 - Ran 18 joints, 730 feet, 8 5/8 20# cement at 742', 200 sacks Halliburton Lite, 5# Gilsanite, 1/4 Flocel, 2% Calcium chloride 100 sacks class "c", 2% calcium chloride, plug down at 5:30am  
5:30-7:00 - WOC } Pressure test 500 PSI-8 5/8 surface  
7:00-3:00 - WOC }  
3:00-11:00 - WOC } waiting on cement - 18 hours

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jessie A. Cechulata TITLE Secretary DATE 8/17/81

APPROVED BY W.A. Gresset TITLE SUPERVISOR, DISTRICT II DATE AUG 19 1981

CONDITIONS OF APPROVAL, IF ANY: