

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN T
(Other Instruc
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0560353

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Mabel Hale Federal

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Benson-Bone Spring

11. SEC., T., R., M., OR S.E. AND
SURVEY OR AREA

Sec. 11-19S-30E

12. COUNTY OR PARISH, 13. STATE

Eddy

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Great Western Drilling Company

3. ADDRESS OF OPERATOR

P.O. Box 1659, Midland, TX 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface660' FNL & 1,980' FEL, Sec. 11, T-19-S, R-30-E
(NW $\frac{1}{4}$ NE $\frac{1}{4}$) (Unit B)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3418' G.L. (3433' KB)

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDISING

(Other)

Spud Date

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and depths perti-
nent to this work.)*

9/29-30/84: Spudded 17 $\frac{1}{2}$ " hole @ 10:00 a.m., 9-29-84. T.D. 17 $\frac{1}{2}$ " hole @ 385' KBM @ 4:00 p.m., 9-29-84. Ran 10 jts 13-3/8" OD, 48#/ft., H-40, ST&C, Rge. 3, USS casing + guide shoe & 4 centralizers. Set casing @ 383.72' KBM. Cemented w/400 sxs. class C cement + 2% calcium chloride mixed @ 14.8#/gal. Plug down @ 10:00 p.m., 9-29-84. Circulated excess of 150 sxs. of good cement. BLM notified prior to spud. Cementing job was witnessed by Mr. Jones w/the BLM. W.O.C. 16-3/4 hrs. Nippled up, tested csg & BOP stack to 1,000 psi for 30 min. - held. Drilled plug & 48' cement. Now drilling ahead w/12 $\frac{1}{2}$ " hole @ 383.72'.

18. I hereby certify that the foregoing is true and correct

SIGNED

M. H. [Signature]

TITLE

Ass't. to Gen. Supt.

DATE

10-11-84

ACCEPTED FOR RECORD

(This space for Federal or State office use)

APPROVED BY

[Signature]

TITLE

DATE

CONDITIONS OF APPROVAL

OCT 11 1984

Carroll

NEW MEXICO

*See Instructions on Reverse Side