

Prickly Pear Federal #2

- 4/20/91 Fraced at 4194' - 4198' K.B. with 10,700 gallons versagel 1400 and 25,000# 20/40 sand down tubing. Total load to recover 269 barrels load water.
- 4/21/91 Swabbing back load.
- 4/22/91 Installed BOP. Released RTTS and went down hole to 4230'. POOH with tubing. Removed RTTS and re-ran tubing to 4,165.10'.. Rigged down BOP's. Set anchor in 10,000# tension. Rigged up well head. Ran in hole with a 2" X 1 1/2" X 12' RWBC pump with 6' gas anchor. 163 3/4" rods. Spaced out and hung on. Prep to move in pumping unit.
- 4/23/91 Started pumping to test tank @ 4:00 PM on 4/23/91.