

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

Form C-103
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

RECEIVED BY
P.O. BOX 2088
SANTA FE, NEW MEXICO 87501

DEC 17 1985

O. C. D.
ARTESIA, OFFICE

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Reentry	7. Unit Agreement Name
2. Name of Operator Exxon Corporation ✓	8. Form or Lease Name Catclaw
3. Address of Operator P. O. Box 1600, Midland, TX 79702	9. Well No. 8
4. Location of Well UNIT LETTER <u>G</u> . <u>1942</u> FEET FROM THE <u>North</u> LINE AND <u>1525</u> FEET FROM THE <u>East</u> LINE, SECTION <u>22</u> TOWNSHIP <u>21S</u> RANGE <u>25E</u> RANGE.	10. Field and Pool, or Wildcat Wildcat - <i>Deerwood</i>
11. Elevation (Show whether DF, RT, GR, etc.) KB-3488 GL-3463 3465 GR	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPER. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1702.

10-30-85 Set 7", 23# N80 at 1640'. Cemented w/210 sx ClC Neat. Cement circulated to surface. After 29 hours tested csg. to 300 and 2000 psi - OK.

11-7-85 Set 4 1/2", 9.5# STC liner at 4135. Top of liner - 1400. Cemented w/250 sx TLW and 450 sx ClC. After 19 hours tested csg. to 1000 and 1500 psi - OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Unit Head DATE 12-16-85

APPROVED BY Les A. Clements TITLE Supervisor District II DATE DEC 31 1985

CONDITIONS OF APPROVAL, IF ANY: