

Form C-103  
 Supersedes Old  
 C-102 and C-104  
 Effective 1-1-67

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	2
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S	
LAND OFFICE	
OPERATOR	

1. Well Type of <input checked="" type="checkbox"/> Oil <input type="checkbox"/> Gas <input type="checkbox"/> Other
5. Oil, Gas & Gas Lease No. <b>L-731</b>
7. Unit Agreement Date
8. Field Lease Date <b>State CR Com.</b>
9. Well No. <b>1</b>
10. Field or Pool, or Well Unit <b>Burton Flat Mor.</b>
12. County <b>Eddy</b>

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
 USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

2. <input type="checkbox"/> Oil <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER
1. Name of Operator <b>Cities Service Oil Company</b>
3. Address of Operator <b>Box 1919 - Midland, Texas 79701</b>
4. Location of Well UNIT LETTER <b>B</b> <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>1980</b> FEET FROM THE <b>East</b> LINE, SECTION <b>16</b> TOWNSHIP <b>21S</b> RANGE <b>27E</b> N.M.P.M.
15. Elevation (Show whether DF, RT, GR, etc.) <b>3248' GR</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPERATIONS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated dates of any proposed work) SEE RULE 1103.

T.D. 11,721' Shale. Waiting on completion unit. Drilled to a T.D. of 11721' and ran 26 Jts. (1117.11') 5-1/2" OD 20# N-80 and 259 Jts. (10583.09') 5-1/2" OD 17# N-80 casing set and cemented @ 11720' w/1060 sacks Class H w/0.6% CFR-2 and 5# KCl/sack cement. Plug down @ 9:00 AM on 1-4-76. Bumped float w/3000# - Held O.K. WOC 6 hrs. Ran Temp Survey. Top of cement @ 8410'.

RECEIVED

JAN 12 1976

O. C. C.  
 ARTESIA, OFFICE

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *E. Mueller* TITLE Region Operation Manager DATE Jan. 9, 1976

APPROVED BY *W. A. Gressett* TITLE SUPERVISOR, DISTRICT II DATE JAN 12 1976

CONDITIONS OF APPROVAL, IF ANY: