

11-18 & Pump 24 BO + 24 BW + 365 MCF /6 1/2' (last gauge)
 11-19
 11-20 & SI
 11-21
 11-22 thru Pump 142 BO + 261 BW + 150 MCF /24' (last gauge)
 12-03
 12-04 set RBPe 3360 w/ 30' sd., perf. Middle Cherry Canyon 3038- 3189'
 w/ 102
 12-05 ac 2825 gal.
 12-06 frac. 49,800 gal + 70,000# 12/20 sd.
 12-07 & FI 60 BO oil + 177 BW /24'
 12-08
 12-09 SI
 12-10 FI 138 BO + 139 BW /7 1/2'
 12-11 thru SI
 12-13
 12-14 thru Pump 104 BO + 500 BW /24' (last gauge)
 12-29
 12-30 thru SI
 02-02-91

1991

02-22 CIBP @ 2980
 02-23 perf 2546 - 2810 w/ 124, Upper Cherry Canyon
 02-24 SI
 02-25 ac 6,720 gal
 02-26 SI
 02-27 frac 55,600 + 10,500# 12/20 sd.
 02-28 thru recovered load
 03-03
 03-04 RU Pump
 03-05 thru Pump 180 BO + 170 BW + 100 MCF /24'.
 03-22
 03-23 thru SI until petential 200 BO + 200 BW 203 MCF /24'.
 04-05