

NO. COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	✓
FILE	✓
U.S.G.S	
LAND OFFICE	
OPERATOR	✓

NEW MEXICO OIL CONSERVATION COMMISSION

Form O-103
Supersedes Old
O-102 and O-103
Revision 1-75

MAR 18 1975

5a. Well Type **X**

6. Well Category

O. C. C.

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.

1. <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	7. Well Agreement <input type="checkbox"/>
2. Name of Operator Cities Service Oil Company ✓	8. Wellhead Name Tracy B Com.
3. Address of Operator Box 1919 - Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER <u>I</u> <u>2045'</u> FEET FROM THE <u>South</u> LINE AND <u>479'</u> FEET FROM THE <u>East</u> LINE, SECTION <u>18</u> TOWNSHIP <u>22S</u> RANGE <u>27E</u> NMPM.	10. Field and Pool, or Wellhead Undes. S. Carlsbad Mor.
15. Elevation (Show whether DF, RT, GR, etc.) 3108' GR	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <u>Set and cementing 5"OD Liner</u> <input checked="" type="checkbox"/> X

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of completion of any proposed work) SEE RULE 1103.

Survey:

MD	TVD	Drift	Direction
11,836'	11,653.42'	22 degs	N ¼ degs E

T.D. 11,836' Lime and Shale. Waiting on completion unit. Drilled to a T.D. of 11,836' (MD) and ran 78 Jts. (3200.31') 5" OD 17.93# N-80 Hydril SFJ-P liner hung and cemented @ 8627' - 11836' w/400 sacks Class H w/0.8% Halad 22 and 3# KCL/sack cement. Preflushed w/20 bbls SAM-4 spacer. Plug down @ 9:10 am on 3-13-75. Bumped plug with 2000#. Nippled down BOP's and installed casing spool.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED ORIGINAL SIGNED BY E. Y. WILDER	TITLE <u>Region Operation Manager</u>	DATE <u>March 14, 1975</u>
APPROVED BY <u>W. A. Gressett</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>MAR 18 1975</u>
CONDITIONS OF APPROVAL, IF ANY:		