

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/ ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

RECEIVED

AUG 5 1976

<p align="center">SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT LITHOLOGY. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)</p>		<p>5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/></p>
<p>1. ARTESIA, OFFICE</p>		<p>5. State Oil & Gas Lease No.</p>
<p>2. Name of Operator Husky Oil Company of Delaware</p>		<p>7. Unit Agreement Name</p>
<p>3. Address of Operator 600 South Cherry St., Denver, CO 80222</p>		<p>8. Farm or Lease Name Forehand</p>
<p>4. Location of Well UNIT LETTER K, 1980 FEET FROM THE West LINE AND 1880 FEET FROM THE South LINE, SECTION 15 TOWNSHIP 23S RANGE 27E NMPM.</p>		<p>9. Well No. #2</p>
<p>10. Field and Pool, or Wildcat Wildcat</p>		
<p>15. Elevation (Show whether DF, RT, GR, etc.) 3127' Ground</p>		<p>12. County Eddy</p>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>		COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	
OTHER <input type="checkbox"/>		OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Surface Casing

7/9/76 Ran 11 jts. 444' of 12-3/4", 8V, 41#/ft, Range 3 new casing. Set and cemented @ 444' K.B. with 400 sacks Class C, 2% Cacl. Plug down at 1:15 a.m. 7/9/76. Circulated 50 sacks.

7/10/76 Drilled out surface pipe 1:30 p.m. WOC 12 hrs and 15 min. Tested casing to 600#. Tested O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Larry D. Dial TITLE Drilling Engineer DATE 8/2/76

APPROVED BY For Record Only W. E. Gressett TITLE SUPERVISOR, DISTRICT I DATE AUG 30 1976

CONDITIONS OF APPROVAL, IF ANY: