

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1 ✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

AUG 4 1977

**O. C. C.
ARTESIA, OFFICE**

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

1a. Indicate Type of Lease
State ☐ Fee ☒

1b. State Oil & Gas Lease No.

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-DRILL OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER	7. Unit Agreement Name
2. Name of Operator Western Oil Producers, Inc. ✓	8. Part of Lease Name Bass
3. Address of Operator P.O. Box 2055, Roswell, New Mexico 88201	9. Well No. 1
4. Location of Well UNIT LETTER <u>H</u> 1980 FEET FROM THE <u>North</u> <u>660</u> FEET FROM <u>Urd. E.</u> THE <u>East</u> LINE, SECTION <u>11</u> TOWNSHIP <u>22-S</u> RANGE <u>27-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Carlsbad Morrow, East
11. Elevation (Show whether D.R., A.L., D.R., etc.) 3078.6	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	RE-DRILL AT WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	RE-DRILL DRILLING OPER. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7-10-77 Spud 17 1/2" hole 8:00 AM 7/9/77

7-11-77 Depth 435' run 11 jts 13 3/8" (454) 48# H-40 csg. with St. and C cement @ 435' with 450 sxs class C cement with 2% ca cl, circ'l 100 sxs, P.D. 7:20 PM 7/9/77 after WOC 18 hrs. tested csg with 500 lbs. psi 30 min., test ok, drill cement and plug, tested 400 psi 30 min. no communication.

7-16-77 Depth 2700' ran 67 jts (2703') of 8 5/8" J-55, 8R-R2 csg. 59 jts 24# 2379', 8 jts 32# 324' K-55 ST & C set at 2700' cmt w/600 sxs Halliburton Lite w/2% cacl,*plug down at 3:35 PM 7/15/77 circ'l 20 sx left 40' in casing. Pressure test casing and BOP equipment at 1800 lbs after WOC 18 hrs. with 2000 psi 30 min test ok, drill cmt & plug, tested 600 psi 30 min, no communication.
* + 200 SX CLASS C w/ 2%cc

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Arnold Hewitt

TITLE Asst. Supt.

DATE 8/2/77

APPROVED BY

W.A. Gussert

TITLE

SUPERVISOR, DISTRICT II

DATE

AUG 12 1977

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
AUG 9 1977
D. C. C.
AFTEBIA, OFFICE