

AMOCO PRODUCTION COMPANY
 TELEDYNE 20 GAS COM NO. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST AND
 4-POINT BACK PRESSURE TEST.
 TABULATION OF TIMES AND PRESSURES.

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING COMPANY

TEST DATE: SEPTEMBER 12-14, 1981
 TEST DEPTH: 12,050 FEET
 ELEMENT NO: 34912 (0-8000 psi)
 OPERATOR: W.S.

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS. /MIN.</u>	<u>PSIG @ 12,050 FEET</u>
9-12-81	11:30 A.M.		2682 Gauge reached 12050' flowing
	12:00 NOON		2571
9-12-81	12:30 P.M.	00 Hrs. 00 Min.	2543 Shut-In begin build-up
		00 15	2624
		00 30	2682
		00 45	2739
		01 00	2788
	1:30 P.M.	01 30	2873
	2:30 P.M.	02 00	2951
		02 30	3000
	3:30 P.M.	03 00	3045
		03 30	3086
	4:30 P.M.	04 00	3118
	5:30 P.M.	05 00	3159
	6:30 P.M.	06 00	3188
	7:30 P.M.	07 00	3212
	8:30 P.M.	08 00	3224
	9:30 P.M.	09 00	3237
9-12-81	10:30 P.M.	10 00	3245
9-13-81	12:30 A.M.	12 00	3257
		15 00	3273
	8:30 A.M.	20 00	3290
	1:30 P.M.	25 00	3298
	6:30	30 00	3302
9-13-81	11:30 P.M.	35 00	3306
9-14-81	4:30 A.M.	40 00	3314
9-14-81	8:45 A.M.	44 15	3327 Gauge off bottom gradient Stops.
9-14-81	9:45 A.M.	45 15	3327 Gauge back to 12,050'
9-14-81	10:00 A.M.	00 Hrs. 00 Min.	3327 Begin Test
	10:15 A.M.	00 15	3253
	10:30 A.M.	00 30	3237
	10:45 A.M.	00 45	3224
	11:00 A.M.	01 00	3208 END RATE I
9-14-81	11:15 A.M.	01 15	3171
	11:30 A.M.	01 30	3134
	11:45 A.M.	01 45	3106
	12:00 Noon	02 00	3082 END RATE II
9-14-81	12:15 P.M.	02 15	3045
	12:30 P.M.	02 30	3008
	12:45 P.M.	02 45	2976
	1:00 P.M.	03 00	2951 END RATE III
9-14-81	1:15 P.M.	03 15	2865