

3-30-81

Ran 4 point potential test. Each rate stabilized for 1 hr. flow.

No. 1 - 6/64" chk, 4850 psi FTP, 292 MCF/D, no water

No. 2 - 8/64" chk, 4675 psi FTP, 418 MCF/D, no water

No. 3 - 10/64" chk, 4475 psi FTP, 585 MCF/D, no water

No. 4 - 12/64" chk, 4280 psi FTP, 851 MCF/D, no water

Completed as a Morrow gas well.