

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER 100
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Amoco Production Co</u>		Lease <u>State IW Com</u>		Well # <u>1</u>	
Location of Well	Unit <u>14805 6600 L</u>	Section <u>30</u>	Township <u>23</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor <u>MGF # 23 ?</u>			Type of Equipment <u>Rotary</u>		
*witness <u>9/8/80</u> <u>APPROVED CASING PROGRAM</u>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 3/8</u>	<u>31.4 #</u>		<u>400'</u>	<u>Circ</u>
* <u>12 1/4</u>	<u>9 5/8</u>	<u>40 #</u>		<u>2100</u>	<u>Circ</u>
<u>8 3/4</u>	<u>5 1/2</u>	<u>17 # - 20 # - 23 #</u>		<u>10,250</u>	<u>Circ</u>
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____ (Approved) (Rejected) _____					
Inspected by _____ date _____					
Cementing Program					
Size of hole <u>12 1/4"</u> Size of Casing <u>9 5/8</u> Sacks cement required _____					
Type of Shoe used <u>guide</u> Float collar used <u>yes</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>2172'</u> Set <u>2171'</u> Feet of <u>9 5/8</u> Inch <u>36</u> # Grade <u>K-55</u>					
New-used csg. @ <u>2171'</u> with <u>250</u> sacks neat cement around shoe + <u>1100</u> sack <u>Dowell lite</u> additives <u>(10 # gilsonite, 1/4 # celoflakes, 6 % gel)</u>					
Plug down @ <u>12:30</u> (AM) (PM) Date <u>9/30/80</u>					
Cement circulated <u>yes</u> No. of Sacks <u>125 sx</u>					
Cemented by <u>Dowell</u> Witnessed by <u>Mike Stubbfield</u>					
Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: _____					
centralizer @ 2131' hardly break @ 2018'					