

TESTING: Check valve off stack on kill line and outside valve off stack on choke-line with pipe rams closed - pressure applied as before.

Test #5 Pressured to 4500# with loss of pressure; repressured to 4500# with loss of approximately 100# during first ten minutes then leveling out for remaining three minutes of test.

NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 4400#.

---

TESTING: Hydril with valves same as before.

Test #6 Pressured to 2800# with loss of pressure; repressured to 2500# with loss of approximately 50# during first eleven minutes then leveling out for remaining four minutes of test.

NO VISIBLE LEAK. PRESSURE STEADY AT APPROXIMATELY 2500#.

---

TESTING: Upper Kelly Cock with pressure applied at bottom of kelly.

Test #7 Pressured to 4500# with loss of pressure; repressured to 4500# with loss of pressure; repressured to 4500# with loss of approximately 200# during first thirteen minutes then leveling out for remaining one minute of test.

NO VISIBLE LEAK. PRESSURE LEVELING OUT TOWARDS APPROXIMATELY 4300#.

---