

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or deepen or reentry to a different reservoir.

Use "APPLICATION FOR PERMIT-" for such proposals **RECEIVED**

SUBMIT IN TRIPLICATE

1. Type of well
☒ Oil ☐ Gas ☐ Other

2. Name of Operator

CHEVRON U.S.A. INC.

3. Address and Telephone No.

(915) 687-7812

P.O. BOX 1150 MIDLAND, TEXAS 79702 ATTN: P.R. MATTHEWS, ROOM 4115-A

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

SEC. 1, T23S, R28E
500' FNL & 400' FWL
UNIT D

5. Lease Designation and Serial No.

NM-18038

6. If Indian, Allottee or Tribe Name

N/A

7. If Unit or CA, Agreement Designation

N/A

8. Well Name and No.

LENTINI '1' FEDERAL #1

9. API Well No.

30-015-27533

10. Field and Pool, or Exploratory Area

HERRADURA BEND EAST DELAWARE

11. County or Parish, State

EDDY CO. NEW MEXICO

CHECK APPROPRIATE BOX(S) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

12 TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other DRILLING REPORT

- ☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimate date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

MIRU V & B RIG #1 ON 7-20-93, SPUD WELL.

DRILL 12 1/4" HOLE TO 514', RAN 8 5/8", M-50, 23# CASING TO 514'.

PUMPED 575 SACKS OF CMT. AND CIRCULATED CMT TO SURFACE.

INSTALLED BOP AND TESTED.

WOC FOR 13 HOURS, DRILLED OUT FLOAT AND TESTED CASING TO 1000 PSI - OK.

DRILLED NEW FORMATION WITH 7 7/8" BIT TO TD AT 6400'.

LOGGED HOLE.

RAN 5 1/2", 15.5# K-55 CASING TO 6400'.

PUMPED 1300 SACKS OF CEMENT AND CIRC. 125 SACKS TO SURFACE.

INSTALLED WELLHEAD AND TESTED.

RELEASED RIG AT 24:00 HOURS ON 8-2-93.

14. I hereby certify that the foregoing is true and correct

Signed *Ben Williams*

Title

TECHNICAL ASSISTANT

Date

8/5/93

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any:

RECEIVED

AUG 9 9 17 AM '93

CARL
ANTHONY