

PAGE START DATE: 4/ 1/95  
PAGE START TIME: 19:49: 0  
DATA FILE: 8

DELTA TIME HRS	DEPTH FEET	TEMPERATURE 'F	COMMENTS
0.000	10.00	74.50	
1.258	5060.00	99.50	BREAK
1.283	5212.00	110.25	
1.300	5288.00	108.50	
1.308	5325.00	110.00	
1.333	5452.00	109.00	
1.350	5530.00	110.00	
1.383	5687.00	110.50	
1.400	5770.00	112.50	
1.433	5940.00	112.00	
1.450	6020.00	113.50	
1.467	6112.00	113.50	
1.500	6290.00	115.50	
1.533	6473.00	116.00	
1.550	6567.00	118.50	
1.567	6660.00	118.00	
1.592	6804.00	121.50	
1.600	6850.00	121.00	
1.617	6955.00	122.50	
1.625	6992.00	122.00	
1.658	7159.00	129.00	
1.667	7200.00	127.00	
1.675	7240.00	127.50	
1.683	7279.00	126.50	
1.700	7364.00	128.50	
1.717	7447.00	128.00	
1.733	7530.00	131.25	
1.767	7697.00	129.25	
1.775	7739.00	130.25	
1.783	7782.00	128.75	
1.800	7820.00	135.00	M.D.R.

DATE AND TIME CEMENT JOB COMPLETE:

MARCH 31, 1995 @ 11:30 PM

DATE AND TIME SURVEY MADE:

APRIL 1, 1995 @ 7:30 PM

AMOUNT AND TYPE OF CEMENT USED:

510 SACKS LIGHT WEIGHT AND 900 SACKS 50:50  
POSMIX WITH 6% FL25 RUN BEHIND 7890 FEET  
OF 5½" CASING IN A 7-7/8" HOLE.

DEPTH FIGURED FROM:

GROUND LEVEL