

HAPPY VALLEY '4' FED #22

12/13/97 Days- 115; TD- 11856; PBTD- 11813; SHUT IN WAITING ON GAS LINE; Lower Morrow; Perfs- 11770'-11772' & 11774'-11776' 4' w/19 holes.; Csg- 4 1/2 13.5# 8933'-11856; Tbg- 2 3/8"; BOPD- 0; MCF/D- 0; BWPD- 0; Well shut in waiting on gas line. Cut right way, start on ditch.
DWC-\$ 0 CWC-\$ 1,363,921 CMIC- CD

12/14/97 Days- 116; TD- 11856; PBTD- 11813; SHUT IN WAITING ON GAS LINE; Lower Morrow; Perfs- 11770'-11772' & 11774'-11776' 4' w/19 holes.; Csg- 4 1/2 13.5# 8933'-11856; Tbg- 2 3/8"; BOPD- 0; MCF/D- 0; BWPD- 0; Well shut in waiting on gas line.
DWC-\$ 0 CWC-\$ 1,363,921 CMIC- CD

12/15/97 Days- 117; TD- 11856; PBTD- 11813; SHUT IN WAITING ON GAS LINE; Lower Morrow; Perfs- 11770'-11772' & 11774'-11776' 4' w/19 holes.; Csg- 4 1/2 13.5# 8933'-11856; Tbg- 2 3/8"; BOPD- 0; MCF/D- 0; BWPD- 0; Well shut in waiting on gas line.
DWC-\$ 0 CWC-\$ 1,363,921 CMIC- CD

12/16/97 Days- 118; TD- 11856; PBTD- 11813; FLOWING WELL BACK; Lower Morrow; Perfs- 11770'-11772' & 11774'-11776' 4' w/19 holes.; Csg- 4 1/2 13.5# 8933'-11856; Tbg- 2 3/8"; BOPD- 0; MCF/D- 0; BWPD- 0; Well Shut in. Lay 3" gas line down right way.
DWC-\$ 0 CWC-\$ 1,363,921 CMIC- CD

12/17/97 Days- 119; TD- 11856; PBTD- 11813; LAYING GAS LINE; Lower Morrow; Perfs- 11770'-11772' & 11774'-11776' 4' w/19 holes.; Csg- 4 1/2 13.5# 8933'-11856; Tbg- 2 3/8"; BOPD- 0; MCF/D- 0; BWPD- 0; Continue working on gas line.
DWC-\$ 0 CWC-\$ 1,363,921 CMIC- CD

12/18/97 Days- 120; TD- 11856; PBTD- 11813; LAY GAS LINE; Lower Morrow; Perfs- 11770'-11772' & 11774'-11776' 4' w/19 holes.; Csg- 4 1/2 13.5# 8933'-11856; Tbg- 2 3/8"; BOPD- 0; MCF/D- 0; BWPD- 0; Continue laying gas line, set meter run & lay line to prod unit.
DWC-\$ 768 CWC-\$ 1,364,689 CMIC- CD

12/19/97 Days- 121; TD- 11856; PBTD- 11813; LAY GAS LINE; Lower Morrow; Perfs- 11770'-11772' & 11774'-11776' 4' w/19 holes.; Csg- 4 1/2 13.5# 8933'-11856; Tbg- 2 3/8"; BOPD- 0; MCF/D- 0; BWPD- 0; Continue laying gas line, tie in flowline to production unit, tie in meter run to production unit. Set frac tank, filled w/760 bbls 2% KCL.
DWC-\$ 3,281 CWC-\$ 1,367,970 CMIC- CD