



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office

Lease No. NW-0507Unit 0

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<u>X</u>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

The Texas Company

March 9

1959

Heflin-Federal

Well No. 1 is located 660 ft. from N line and 1980 ft. from E line of sec. 2431-12424-S31-SNM7431-S

(1/4 Sec. and Sec. No.)

(Twp.)

(Range)

(Meridian)

Wildcat

Eddy

New Mexico

(Field)

(County or Subdivision)

(State or Territory)

The elevation of the derrick floor above sea level is 3536 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

TO 4475'

13 3/8" csg. set to 750'

Ran 4463' of 9 5/8" OD csg. and set to 4475' WITH DV Tool at 2450'
Cemented first stage 2450' to 4475' with 500 ex. 4 1/2 gal & 200 ex. reg.
Plug at 4431'. Cemented second stage 2450' to surface with 2000 ex 4 1/2 gal.
Cement circulated. Job comp. 6:30 A.M. 3-7-59. Tested casing before drilling plug
with 1000# for 30 minutes from 5:30 A.M. to 6:00 A.M. 3-9-59. Drilled Plug and
retested w/1000# for 30 minutes from 7:30 to 8:00 3-9-59. Both tests O.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company THE TEXAS COMPANYAddress P. O. Box 352Midland, Texas

By

Title Asst. Dist. Superintendent