

STEPHENS & JOHNSON OPERATING CO.
WORTH FEDERAL WELL NO. 5
EDDY COUNTY, NEW MEXICO

DAILY DRILLING REPORT

04/06/00
(Thurs.)

Total Depth: 815'. Current operation: TOH to run 8 5/8" csg. WOB - 55,000, RPM - 100, Pump press - 900. Dev Survey - 461' @ 3/4°. VIS - 38, MW - 8.8, PH - 9. Operation last 24 hrs: Wait on trucks - 1 hr, MIRU - 10 hrs, Mix spud mud - 2 hrs, Drlg 0'-501' - 4 1/2 hrs, Survey - 1/4 hr, Drlg 501'-815' - 4 1/4 hrs, Circ - 1 hr, TOH - 1 hr.

04/07/00
(Fri.)

Total Depth: 1243'. Current operation: Drlg. Made 428' last 24 hrs. WOB - 50,000, RPM - 60, Pump press - 950. Dev Survey - 815' @ 3/4°. VIS - 29, MW - 10, PH - 10, Chlorides 180,000. Operation last 24 hrs: TOH, lay down 8" DC's - 1 hr, Run 20 jts, 8 5/8", new Maverick, J-55, 24# surface csg (818') set at 815' KB - 1 1/2 hrs, Circ - 1/2 hr, RU Halliburton and pump 260 sx Premium Plus 4% Bentonite, 2% CC and 180 sx Premium Plus 2% CC, circulate 60 sx to pit, plug down @ 9:45 AM 4/6/2000 - 3/4 hr, WOC - 4 hrs, Weld on collar - 2 hrs, NU BOP - 4 hrs, Test blind rams @ 1000 psi - 1/2 hr, TIH - 1 hr, Test pipe rams & choke @ 1000 psi - 1/2 hr, Test hydrill - 1/4 hr, Drlg 70' cmt, plug and guide shoe - 1 hr, Drlg 815-1243' - 7 hrs.

RECEIVED

2003 APR 12 P 1:01

LIBRARY OF THE
POSTAL SERVICE