

Penroc Oil Corporation  
Ross Draw Unit  
USGS Form 9-331C  
11/16/76

(12) Proposed Drillstem Tests:  
Delaware - 3

No cores anticipated.

Logging Program:

Compensated Density-Neutron and Forxo-Guard  
(Total depth to 3300', w/Gamma Ray 3300' to surface)

(13) Pressures:

No abnormal pressures anticipated.

Blowout preventers and hydril utilized as indicated on Form 9-331C.

(14) Anticipated commencement date is December 15, 1976, with duration of operations to total depth to be 24 days.

NOTE:

Please refer to Surface Use and Operations Plan submitted for Ross Draw No. 5 well on June 17, 1976 and approved July 29, 1976. Also those maps submitted at that time are still appropriate. You will note on Exhibits A & B with this application that the only new road to be constructed will leave our east-west road in the southeast quarter of Section 28 and go north to the Ross Draw Unit No. 6 location and then northward to the Ross Draw Unit No. 7 location. The new road is illustrated by a blue color.