

Submit 3 Copies To Appropriate District Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico  
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION  
1220 South St. Francis Dr.  
Santa Fe, NM 87505

Form C-103  
Revised June 10, 2003

WELL API NO.

30-025-36658

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

W. W. Weatherly

8. Well Number

7

9. OGRID Number

012024

10. Pool name or Wildcat

Grayburg Penrose Skelly

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

John H. Hendrix Corporation

3. Address of Operator

P. O. Box 3040  
Midland, TX 79702-3040

4. Well Location

Unit Letter G : 2310 feet from the North line and 1650 feet from the East line

Section 17 Township 21S Range 37E NMPM County Lea

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☒

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

4/26/04 Spudded 12-1/4" hole @ 4:30 PM, 4/26/04 to 440'. Ran 8-5/8" OD 24# csg. & set at 440'. Cemented w/ 325 sx. Class "C" w/ 2% CaCl2. Circ. 112 sx. to pit.

4/27/04 NU BOPE - Tested blind rams & choke manifold to 1000 psi - OK. Tested pipe rams & Hydril and csg. to 1000 psi - OK.

5/2/04 Drilled 7-7/8" hole to 4234'. Ran 5-1/2" OD 15.5# csg. set at 4234'. Cemented w/ 1000 sx. Class "C" 35/65 POZ and tailed in w/ 225 sx. Class "C" Neat Cement. Bumped plug at 11:30 MST w/ 1500 psi - OK. Circ. 142 sx. cement to pit.



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Ronnie H. Westbrook TITLE Vice President DATE 05/05/2004

Type or print name Ronnie H. Westbrook

E-mail address:

Telephone No. (432)684-6631

(This space for State use)

OC FIELD REPRESENTATIVE II/STAFF MANAGER

APPROVED BY Larry W. Wink TITLE \_\_\_\_\_ DATE MAY 13 2004

Conditions of approval, if any: