

Submit 3 Copies To Appropriate District Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised June 10, 2003

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)		WELL API NO. 30-025-07258
1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other <input type="checkbox"/>		5. Indicate Type of Lease STATE <input type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator Hal J. Rasmussen Operating, Inc.		6. State Oil & Gas Lease No.
3. Address of Operator 550 West Texas, Suite 200, Midland, Texas 79701		7. Lease Name or Unit Agreement Name Reed Estate
4. Well Location Unit Letter <u>J</u> : <u>1980</u> feet from the <u>South</u> line and <u>1980</u> feet from the <u>East</u> line Section <u>22</u> Township <u>15S</u> Range <u>38E</u> NMPM County <u>Lea</u>		8. Well Number 1
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3720' GR		9. OGRID Number 9809
		10. Pool name or Wildcat Medicine Rock Devonian

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: Re-Entry ☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☒

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

7/9/03 - Rig up Pool pulling unit. Drill out top cement plug.
7/17/03 - Drill and wash to 10015'. Circulate hole clean
9/15/03 - Ran 7000' of 5-1/2" casing and 3000' of 7" casing
9/27/03 - Drill cement to 10031'. Circulate hole clean. Test to 1000 psi.
10/3/03 - Drill cement to 10150'. Test to 1000 psi.
10/14/03 - Log from 12300' to 12810'.
10/28/03 - Run in hole with Reda DN3000.
10/29/03 - Release pulling unit.



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Greg J. Rasmussen TITLE V.P. DATE 4/23/04

Type or print name Greg Rasmussen E-mail address: Ros@T3wireless.com Telephone No. 432-687-1664

APPROVED BY [Signature] TITLE PETROLEUM ENGINEER DATE JUN 02 2004
Conditions of approval, if any: