

Submit 3 Copies To Appropriate District Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103

Revised March 25, 1999

WELL API NO.

30-025-35996

5. Indicate Type of Lease

STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name:

Hav-A-Tampa

8. Well No.

1

9. Pool name or Wildcat

Blinbry Oil & Gas

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well:

Oil Well ☐ Gas Well ☒ Other Testing

2. Name of Operator

Capataz Operating, Inc.

3. Address of Operator

PO Box 10549, Midland, TX 79702

4. Well Location

Unit Letter I : 2140 feet from the South line and 330 feet from the East line

Section 10

Township 20S Range 38E NMPM Lea County

10. Elevation (Show whether DR, RKB, RT, GR, etc.)

3597 GR

11. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: Flare & Test

☒

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐

CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation.

Perforated 5-1/2" Casing 6024-6118. Acidized w/ 3000 gal 20% Nefe & frac'd w/ 81,772 gals & 172,442 Lbs 20/40 sand. Installed pump jack and prepared to test into frac tank.

Laid flowline to North side of drilling pits and built 2-7/8" flare stack. Will produce through separator and flare gas during test period expected to run from 1/15/03 to 1/25/03.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

H. Scott Davis TITLE Agent

DATE 1-15-03

Type or print name

(This space for State use)

Telephone No.

APPROVED BY

Conditions of approval, if any:

Chris Williams DISTRICT SUPERVISOR/GENERAL MANAGER DATE

SEP 01 2004