

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD

SUPERVISOR-FRANK RIVAS

Lease: NORTHEAST CAPROCK QUEEN UNIT
Well: # 16
Operator: SIERRA BLANCA OPERATING CO.
Project: P & A -
Contract: 04-521-0750-0116
IFB # 40-521-07-00223

BID = \$ 13,573.00

8-31-04 (8)

MIRU - NUBOP - NO TUBING IN WELL -

9-01-04 (11)

RIH WITH GAUGE RING TO 2960' - RIH & SET CIBP @ 2950' - DUMP 35' CEMENT (5 SXS) ON TOP - RIH WITH MMCPI WORKSTRING & CIRCULATE 10# MUD - HOLE IN CASING - POOH RIH WITH PACKER & LOCATE HOLE @ 2860'-2950' - POOH - RIH OPEN-ENDED & SPOT 50 SXS @ 2900'

3 HRS RIG TIME TO LOCATE HOLE & CEMENT @ \$ 170.00/HR

.. \$ 510.00

9-02-04 (12)

RIH & TAG @ 2825' - TEST CASING TO 1000# - POOH - PERFORATE @ 1484' - SQUEEZE 35 SXS @ 1484' - WOC - RIH & TAG @ 1404' - POOH - PERFORATE @ 350' - SQUEEZE 123 SXS @ 350' TO SURFACE - RIG DOWN- CUT OFF WELLHEAD & ANCHORS - INSTALL DRY HOLE MARKER - COVER PIT & CELLAR - MOVE OUT

CREDIT:

117 SXS CEMENT @ 10.00/SACK
(BID 96 USED 211 SXS)

.. \$ 1,170.00

1 WELLHEAD

sub-total \$ 15,253.00

.. - 50.00

COST \$ 15,203.00

MAYO MARRS CASING PULLING INC.
BOX 863
KERMIT, TEXAS 79745

NEW MEXICO OCD HOBBS
BID ID # 40-521-07-00223
CONTRACT # 04-521-0750-0116

OPERATOR: SIERRA BLANCA OPERATING CO.
Lease: NORTHEAST CAPROCK QUEEN UNIT # 16
Project: P & A - CEMENTING REPORT

09-01-04 - SET CIBP @ 2950' - DUMP 5 SXS (35') ON TOP - 2915'
09-01-04 - SPOT 50 SXS @ 2900'-2825' & TAG
09-02-04 - PERFORATE @ 1484'-
09-02-04 - SQUEEZE 35 SXS @ 1484'-1404' & TAG
09-02-04 - PERFORATE @ 350'
09-02-04 - SQUEEZE 123 SXS @ 350' TO SURFACE

INSTALL DRY HOLE MARKER
CIRCULATE 10# MUD