

MAYO MARRS CASING PULLING INC.
BOX 863
KERMIT, TEXAS 79745

NEW MEXICO OCD HOBBS
BID ID # 50-521-07-00016
CONTRACT # 05-521-0750-0083

OPERATOR: JIMMY ROBERSON ENERGY CORPORATION
Lease: HUTCHERSON # 1
Project: P & A – CEMENTING REPORT

11-04-04 – SET CIBP @ 4450' – DUMP 3 SXS (35') ON TOP – 4415'
11-05-04 – TEST CASING TO 1000#
11-05-04 – SPOT 25 SXS @ 2200'-2000'
11-05-04 – PERFORATE @ 400'
11-05-04 - SQUEEZE 115 SXS @ 400' TO SURFACE

INSTALL DRY HOLE MARKER
CIRCULATE 10# MUD

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD

SUPERVISOR-FRANK RIVAS

Lease: HUTCHERSON
Well: # 1
Operator: JIMMY ROBERSON ENERGY
Contract: 05-521-0750-0083
IFB 50-521-07-00016

BID = \$ 13,975.00

11-04-04 (12 HRS)

MOVE IN RIG UP – NDWH – NO TUBING – RIH WITH GAUGE RING TO 4460' – RIH & SET CIBP @ 4450' – DUMP 35' (3 SXS) CEMENT ON TOP – RIH WITH MMCPI WORKSTRING TO 4300' – CLOSE IN WELL

RENTAL ON WORKSTRING & TRUCKING .. \$ 400.00
(NO PRODUCTION TUBING IN HOLE PER BID)

11-05-04 (8 HRS)

CIR. 10# MUD – TEST CASING TO 1000# - RIH & SPOT 25 SXS @ 2200'-2000' – POOH PERF. @ 400' – SET PACKER @ 10' – CIRCULATE – POOH – NDBOP – NUWH – SQUEEZE 115 SXS FROM 400' TO SURFACE – LEAVE CASING FULL – RIG DOWN – CUT OFF WELLHEAD & ANCHORS – EMPTY STEEL PIT – INSTALL DRY HOLE MARKER – LEVEL CELLAR – MOVE OUT

38 SXS CEMENT @ \$ 12.00/ .. \$ 456.00
(BID 105 SXS – USED 143 SXS)

COST TO DATE = \$ 14,831.00