

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION O. C. C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

MAY 20 2 55 PM '66

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - R-9512	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name N. M. "CW" State
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico		9. Well No. NOT-1
4. Location of Well UNIT LETTER L 1980 FEET FROM THE South LINE AND 624 FEET FROM THE West LINE, SECTION 18 TOWNSHIP 17-S RANGE 37-E NMPM.		10. Field and Pool, or Wildcat Midway Abo
15. Elevation (Show whether DF, RT, GR, etc.) Not Available		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 3200'
11 3/4" O. D. Casing Cemented at 350'

Ran 3186' of 8 5/8" O. D. Casing, 24.00 LB, J-55, NEW, and cemented at 3200' with 1300 Sx. Trinity Lite Wate, plus 200 Sx. Incor neat. Plug at 3169'. Job complete 8:30 A. M. May 19, 1966.

Tested 8 5/8" O. D. Casing for 30 minutes with 1000 P. S. I. from 9:00 A. M. to 9:30 A. M. May 20, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1000 P. S. I. from 10:30 A. M. to 11:00 A. M. May 20, 1966. Tested O. K. Job complete 11:00 A. M. May 20, 1966.

hereby certify that the information above is true and complete to the best of my knowledge and belief.

Dan Gillett TITLE Assistant District SUPERINTENDENT DATE May 20, 1966

BY Dan Gillett TITLE DATE 1966
IONS OF APPROVAL, IF ANY: