

MAYO MARRS CASING PULLING INC.
BOX 863
KERMIT, TEXAS 79745

NEW MEXICO OCD HOBBS
BID ID # 50-521-07-00027
CONTRACT # 05-521-0750-0083

OPERATOR: JIMMY ROBERSON ENERGY

Lease: G. D. RIGGS "A" # 3

Project: P & A – CEMENTING REPORT

12-27-04 – SET 5 ½" CIBP @ 3215' – DUMP 35'(4 SXS) – 3185'

12-28-04 - TEST CASING TO 800#

12-28-04 - PULL 898' OF 5 ½" CASING

12-28-04 – SPOT 45 SXS @ 948'-819' & TAG

12-29-04 – SPOT 25 SXS @ 819'-740'

12-29-04 – SPOT 30 SXS @ 350'-250'

12-29-04 – SPOT 20 SXS @ 60' TO SURFACE

INSTALL DRY HOLE MARKER

CIRCULATE 10# MUD

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD

SUPERVISOR-GALEN JENNINGS

Lease: PENNY FEDERAL NCT 4
Well: # 3
Operator: SIERRA BLANCA OPERATING CO.
Project: P & A -
Contract: 05-521-0750-0083
IFB #: 50-521-07-00027

BID = \$ 9,975.00

12-27-04 (11 HRS)

MIRU - NUBOP - RIH WITH GAUGE RING & TAG @ 3215' - POOH - RIH & SET 5 1/2" CIBP @ 3215' - DUMP 35' (4 SXS) CEMENT ON TOP TO 3185' - POOH

12-28-04 (11 HRS)

RIH TO 3150' - CIRCULATE 10# MUD - CLOSE BOP - TEST CASING TO 800# - POOH - NDBOP - WELD ON PULL NIPPLE - CUT CASING @ 898' - LAY DOWN 28 JOINTS - RIH WITH TUBING SPOT 45 SXS @ 948' - POOH - SHUT DOWN

14 SXS CEMENT @ \$ 12.00/SACK
(BID 35 SXS USED 49 SXS)

.. \$ 168.00

12-29-04 (9 HRS)

RIH & TAG @ 819' - CALL BILL PRITCHARD OCD - RESET PLUG - SPOT 25 SXS @ 819'-740' POOH & SPOT 30 SXS @ 350'-250' - POOH - CUT OFF WELLHEAD & ANCHORS - SPOT 20 SXS @ 60' TO SURFACE - RIG DOWN - INSTALL DRY HOLE MARKER - MOVE OUT

1 HR RIG TO RESET PLUG @ \$ 175.00/HR

.. \$ 175.00

PUMP TRUCK TO RESET PLUG (BID \$ 300.00)(DISCOUNTED)

.. \$ 150.00

75 SXS CEMENT @ \$ 12.00/SACK

.. \$ 900.00

WATER TO RESET PLUG

.. \$ 25.00

TOTAL = \$ 11,393.00