

MAYO MARRS CASING PULLING INC.
BOX 863
KERMIT, TEXAS 79745

NEW MEXICO OCD HOBBS
BID ID # 50-521-07-00027
CONTRACT # 05-521-0750-0083

OPERATOR: JIMMY ROBERSON ENERGY

Lease: G. D. RIGGS "A" # 3

Project: P & A – CEMENTING REPORT

12-13-04 – SET CIBP @ 2950' – DUMP 35'(4 SXS) – 2915'

12-14-04 – TEST CASING TO 800#

12-14-04 – SPOT 25 SXS @ 1900'-1700'

12-14-04 – PERFORATE @ 950'

12-14-04 – SQUEEZE 35 SXS @ 950' – NO TAG

12-15-04 – PULL 950' OF 5 ½" CASING

12-15-04 - SPOT 45 SXS @ 1000'-838' & TSG

12-15-04 – SPOT 35 SXS @ 350'-250'

12-15-04 – SPOT 20 SXS @ 60' TO SURFACE

INSTALL DRY HOLE MARKER

CIRCULATE 10# MUD

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD

SUPERVISOR-GALEN JENNINGS

Lease: G.D. RIGGS "A"
Well: # 3
Operator: JIMMY ROBERSON ENERGY
Project: P & A -
Contract: 05-521-0750-0083
IFB #: 50-521-07-00027

BID = \$ 12,335.00

12-10-04

MIRU - BLOW DOWN WELL FOR 2 HOURS - CLOSE IN WELL

2 HRS RIG @ \$ 175.00/HR .. \$ N/C
(BLOW DOWN WELL)

12-13-04 (11 HRS)

BLOW WELL DOWN FOR 4 HOURS - PUMP 90 BBLS BRINE - KILL WELL - NDWH - NUBOP -
RIH WITH GAUGE RING TO 2960' - POOH - RIH & SET CIBP @ 2950' - DUMP 4 SXS (35')
CEMENT - POOH - RIH WITH MMCPI WORKSTRING TO 2900' - CLOSE IN WELL

4 HRS RIG TIME @ \$ 175.00/HR .. \$ N/C
(BLOW DOWN & KILL WELL)
WORKSTRING .. \$ 295.00
(NO TRUCKING CHARGED)
(PROCEDURE CALLED TO PULL PRODUCTION EQUIPMENT)
BRINE TO KILL WELL .. \$ 58.50

12-14-04 (11 HRS)

CIRCULATE 10# MUD - TEST CASING TO 800# - POOH & SPOT 25 SXS @ 1900'-1700' - POOH -
PERFORATE @ 950' - SET PACKER @ 820' - SQUEEZE 35 SXS - WOC 4 HRS - NO TAG - CALL
BILL PRITCHARD - POOH - WELD ON PULL NIPPLE - CUT CASING @ 900' - LAY DOWN 15
JOINTS - SHUT DOWN -

1 HR RIG TO PULL CASING ETC. @ \$ 175.00/HR .. \$ 175.00
1- CASING CUT @ 900' .. \$ 400.00
4 SXS CEMENT @ \$ 12.00/SACK .. \$ 48.00
WELDER .. \$ N/C

12-15-04 (8 HRS)

LAY DOWN CASING - 21 JOINTS - RIH & SPOT 45 SXS @ 1000' - POOH - WOC - RIH & TAG @
838' - POOH & SPOT 35 SXS @ 350'-250' - POOH & SPOT 20 SXS @ 60' TO SURFACE - CUT OFF
WELLHEAD & ANCHORS - INSTALL DRY HOLE MARKER - RIG DOWN - MOVE OUT

100 SXS CEMENT @ \$ 12.00/SACK .. \$ 1,200.00
WATER FOR EXTRA CEMENT .. \$ 28.50

TOTAL = \$ 14,540.00