

Submit 1 Copy To Appropriate District

Office

District I

1625 N. French Dr., Hobbs, NM 88240

District II

1301 W. Grand Ave., Artesia, NM 88210

District III

1000 Rio Brazos Rd., Aztec, NM 87410

District IV

1220 S. St. Francis Dr., Santa Fe, NM

87505

State of New Mexico

Energy, Minerals and Natural Resources

Form C-103

October 13, 2009

HOBBS OCD

AUG 03 2011

RECEIVED

OIL CONSERVATION DIVISION

1220 South St. Francis Dr.

Santa Fe, NM 87505

WELL API NO.

30-025-38037

5. Indicate Type of Lease

STATE ☒ FEE ☐

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

COYOTE STATE COM

8. Well Number 1

9. OGRID Number

131559

10. Pool name or Wildcat

MORTON (WOLFCAMP)

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

PURVIS OPERATING CO.

3. Address of Operator

PO BOX 51990, MIDLAND, TX 79710-1990

4. Well Location

Unit Letter D : 990 feet from the North line and 1316 feet from the West line

Section 8 Township 15S Range 35E NMPM LEA County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

4031.4 GR

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐

TEMPORARILY ABANDON ☐ CHANGE PLANS ☐

PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐

DOWNHOLE COMMINGLE ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ P AND A ☐

CASING/CEMENT JOB ☒

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

7-27-2011 TD 11,205'. Ran float guide, 1 shoe joint, float collar + 263 joints of 5 1/2" - 17 lb. N80 + 1 joint of 5 1/2" 17 lb. - P110 casing with 20 centralizers and 1 DV tool. Set at 11,205' KB. DV tool at 6750'.

7-28-2011 Cemented 1st stage with 695 sks Class H cement. Cemented 2nd stage with 455 sks of Class H cement.

Spud Date:

6-18-2011

Rig Release Date:

7-28-2011

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE

Donnie E. Brown

TITLE

Petroleum Engineer

DATE

July 28, 2011

Type or print name Donnie E. Brown

E-mail address: eng@purvisop.com

PHONE: 432-682-7346

For State Use Only

APPROVED BY:

[Signature]

TITLE

PETROLEUM ENGINEER

DATE

AUG 08 2011

Conditions of Approval (if any):

AUG 08 2011