

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

OCD-HOBBSS OCD

FORM APPROVED
OMB No. 1004-0137
Expires: July 31, 2010

AUG 22 2011

SUNDRY NOTICES AND REPORTS ON WELLS
Do not use this form for proposals to drill or to re-enter an abandoned well. Use Form 3160-3 (APD) for such proposals.

5. Lease Serial No.
LC-068848

6. If Indian, Allottee or Tribe Name

SUBMIT IN TRIPLICATE - Other instructions on page 2.

7. If Unit of CA/Agreement, Name and/or No.

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

8. Well Name and No.
MARSHALL #2

2. Name of Operator
ENDURANCE RESOURCES, LLC

9. API Well No.
30-025-08359

3a. Address
PO BOX 1466 ARTESIA, NM 88211

3b. Phone No. (include area code)
575-308-0722

10. Field and Pool or Exploratory Area
CRUZ, DELAWARE

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)
1980 FSL & 1910 FWL SEC 19-T23S-R33E

11. Country or Parish, State
LEA COUNTY NEW MEXICO

12. CHECK THE APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT OR OTHER DATA

TYPE OF SUBMISSION	TYPE OF ACTION			
<input type="checkbox"/> Notice of Intent	<input type="checkbox"/> Acidize	<input type="checkbox"/> Deepen	<input type="checkbox"/> Production (Start/Resume)	<input type="checkbox"/> Water Shut-Off
<input checked="" type="checkbox"/> Subsequent Report	<input type="checkbox"/> Alter Casing	<input type="checkbox"/> Fracture Treat	<input type="checkbox"/> Reclamation	<input type="checkbox"/> Well Integrity
<input type="checkbox"/> Final Abandonment Notice	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> New Construction	<input type="checkbox"/> Recomplete	<input type="checkbox"/> Other
	<input type="checkbox"/> Change Plans	<input checked="" type="checkbox"/> Plug and Abandon	<input type="checkbox"/> Temporarily Abandon	
	<input type="checkbox"/> Convert to Injection	<input type="checkbox"/> Plug Back	<input type="checkbox"/> Water Disposal	

13. Describe Proposed or Completed Operation: Clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof. If the proposal is to deepen directionally or recompleat horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports must be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompleat in a new interval, a Form 3160-4 must be filed once testing has been completed. Final Abandonment Notices must be filed only after all requirements, including reclamation, have been completed and the operator has determined that the site is ready for final inspection.)

7/22/2011 MOVE IN RIG UP AND INSTALL BOP.

7/25/2011 WORKED UNTILL NOON TO FREE PACKER. STOOD BACK 48 JOINTS AND LAYED DOWN REMAINING STRING. SHUT DOWN TO WAIT ON GANG TO MOVE 120 JOINTS FROM THE #6 WELL TO USE AS A WORK STRING.

7/26/2011 RAN IN HOLE WITH TUBING AND SPOTTED 50 SX CLASS C CEMENT AT 5215'. SION

7/27/2011 RIH AND TAG PLUG CEMENT AT 4679'. POH WITH TUBING. RUN IN HOLE WITH WIRELINE AND PERF AT 1273'. RIH WITH PACKER TO SQUEEZE PERFS. PRESSURED UP TO 500 PSI. POH WITH TUBING AND LAY DOWN PACKER. RIH TO 1325' AND SPOT 25 SX CLASS C CEMENT. POH WITH TUBING AND SION.

7/28/2011 RUN IN HOLE AND TAG CEMENT AT 908'. POH WITH TUBING AND PERF AT 430'. RIG UP ON 4 1/2 CASING TO PUMP CEMENT TO PERFS AT 430' AND UP 4 1/2 x 7 5/8 CASING TO SURFACE. ESTABLISHED CIRCULATION AND BEGAN PUMPING CEMENT. PUMPED ABOUT 35 SX AND CIRCULATION BEGAN TO SLOW DOWN WITH NO INCREASE IN PRESSURE. CONTINUED TO PUMP CEMENT WITH INTERMITTENT CIRCULATION. PUMPED A TOTAL OF 200 SX CLASS C CEMENT BUT NO CEMENT TO SURFACE. STOPPED MIXING CEMENT AND DISPLACED TO 150'. WOC AND TAGGED AT 431'. RIGGED UP ON 4 1/2 CASING AND TRIED TO PUMP INTO PERFS AT 430'. PRESSURED UP TO 500 PSI AND HELD FOR 15 MINUTES. PRESSURE HELD. RIH WITH TUBING TO 431' AND SPOTTED 25SX CLASS C CEMENT. POH TO 60' AND CIRCULATED HOLE CLEAN. SION

7/29/2011 RIH AND TAGGED CEMENT AT 63'. RIG UP WIRELINE AND PERF AT 60'. RIG UP ON 4 1/2 CASING PUMPED CEMENT TO PERFS AT 60' AND UP 4 1/2 x 7 5/8 ANNULUS TO SURFACE WITH 15 SX CLASS C CEMENT.

8/1/2011 CUT OFF WELLHEAD, INSTALL MARKER AND CUT OFF ANCHORS.

**RECLAMATION
DUE 1-28-12**

14. I hereby certify that the foregoing is true and correct Name (Printed/Typed)

Title

Signature

Date

THIS SPACE FOR FEDERAL OR STATE OFFICE USE
Accepted as to plugging of the well bore.
Liability under bond is retained until
Surface restoration is completed.

Approved by

Title

Office

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction

(Instructions on page 2)

ACCEPTED FOR RECORD

AUG 17 2011

CARLSBAD FIELD OFFICE

AUG 23 2011